



POULSBO CITY COUNCIL AGENDA SUMMARY

WORKSHOP AGENDA ITEM NO. 8.g

MEETING DATE: October 18, 2023

AGENDA ITEM	Systemic Safety Project Acceptance
EXHIBITS	CN2021-04_Systemic Safety Project_PAY ESTIMATE 6_signed 2023-10-18_Systemic Safety Project Acceptance
STAFFED BY	Ranes
ESTIMATED TIME	5 mins

SUMMARY STATEMENT

Systemic Safety project was completed in July of 2023.

This project improved the following areas:

- Site 1: Viking Avenue NW/NW Edvard Street – intersection striping improvements
- Site 2: NW Lindvig Way/Fish Park Entrance – curb ramp replacements and removal of crosswalk
- Site 3: NE Hostmark Street/Caldart Avenue NE – curb ramp replacement on the northeast corner and associated re-striping
- Site 4: Caldart Avenue NE/NE Mesford Street – roadway removal and replacement
- Site 5: Front Street – install raised concrete mid-block crosswalk and storm drain improvements
- Site 6: Noll Road NE/NE Sunnymeade St – remove crosswalk and restoration

All work has been completed and the project is ready for Final Acceptance.

Bid Date - March 2023 Contractor - Sound Pacific Construction Contract Award Amount - \$481,245.00 Change Orders (2) - \$3,713.64 Final Paid Contract Amount - \$476,980.64

WORKSHOP DATE:

IMPACTS

Expenditure Required? No

Included in Budget? Yes
Amount: N/A

SAMPLE MOTION:

Move to Council Consent Agenda on 11/1/23 approval of the Final Acceptance of the Systemic Safety Project with Sound Pacific Construction.