



CITY COUNCIL STAFF REPORT

ITEM NO. 6.3

DATE: October 12, 2026

TO: Honorable Mayor and City Council

FROM: Brent Smith, Community Development Director

SUBJECT: Resolution authorizing acceptance for permanent maintenance, release of security, and execution of Notice of Completion for the Storm Drain Trash Capture Project SD202425

RECOMMENDED ACTION

Staff recommends the City Council adopt a resolution authorizing the acceptance for permanent maintenance, release of security, and authorizing the City Manager to sign the Notice of Completion for the Storm Drain Trash Capture Project SD202425.

SUMMARY

On July 28, 2025, City Council awarded a construction contract for the Storm Drain Trash Capture Project SD202425 to Marinship Development Interest, LLC. The contract was substantially complete on May 26, 2026, and reached final completion on July 2, 2026. The contract can now be accepted for permanent maintenance. The process to release the contractor's bonds can begin.

DISCUSSION

The City of Livermore (City) was required, under its Regional Water Quality Control Board permit, to achieve 100% trash reduction by 2025. To assist in meeting this requirement, the Storm Drain Trash Capture Project SD202425 (Project) installed 8 large-scale full trash capture devices and 66 small trash capture devices at the locations shown in Attachment 1. The work also included rerouting affected sewer and water lines and restoring or modifying pavement and curbs to accommodate the new devices. The Project was completed in accordance with the contract documents in a manner acceptable to the City Engineer.

At the time of award, the contractor provided a faithful performance bond guaranteeing completion of the Project, and that bond must now be released. Six months after the date of the resolution accepting the Project, the labor and materials bond guaranteeing the improvements should be reduced to an amount equal to any claims filed and of which notice has been given. The balance of the bond will be released upon the settlement of all claims and obligations for which the security was given (there are no known claims at this time). The security for the guarantee and warranty of the work shall remain in effect for one year from the date of recordation of the Notice of Completion.

FISCAL AND ADMINISTRATIVE IMPACTS

The original construction contract amount was \$4,493,313. The contingency budget for change orders is 10% of the amount or \$200,000, whichever is greater, per Municipal Code 2.68.590B. The final contract amount, including 2 change orders, was \$4,567,128. The total value of change orders was \$73,815 (1.6%), which consisted primarily of purchasing new access vault lids that were omitted from a vendor's original contract. Funding for this project is included in the project budget for Storm Drain Trash Capture Project SD202425 in the FY 2025-2030 Capital Improvement Plan and no additional appropriations are needed. The project is funded with CIP Reserves - Storm (Fund 101), State Grant - Storm (Fund 611), Storm Drain (Fund 612), and South Livermore Specific Plan & AD Closeout (Fund 583). This project will increase operation and maintenance costs by \$12,000 annually as the devices must be serviced twice a year. O&M costs will be funded with Storm Drain (Fund 612).

COMMUNITY PILLAR

5: A City that Works

ATTACHMENTS

1. [Location Map](#)
2. [Resolution](#)
3. [Exhibit A - Notice of Completion](#)

Prepared by: Joe Kuderca
Engineering Specialist

Approved by:



Marianna A. Burch
City Manager

Fiscal Review by:



Dustin Claussen
Administrative Services Director