



**SAN BENITO COUNTY
AGENDA ITEM
TRANSMITTAL FORM**

Dom Zanger
District No. 1

Kollin Kosmicki
District No. 2

Mindy Sotelo
District No. 3
Vice-Chair

Angela Curro
District No. 4
Chair

Bea Gonzales
District No. 5

Item Number: 1.9

MEETING DATE: 02/06/2024

DEPARTMENT: RESOURCE MANAGEMENT AGENCY

AGENDA ITEM PREPARER: Deems Katada

DEPT HEAD/DIRECTOR: Steve Loupe

SUBJECT:

RESOURCE MANAGEMENT AGENCY - S. LOUPE, PUBLIC WORKS ADMINISTRATOR

Acknowledge the completion of construction, authorize and direct the Resource Management Agency Public Works Administrator to sign, record and file the Notice of Completion for the PWB-1910 Cienega Road PM 13.92 & Cienega Road PM 14.08 Roadway Embankment Reconstruction.
SBC FILE NUMBER: 105.3

AGENDA SECTION:

CONSENT AGENDA

BACKGROUND/SUMMARY:

On November 19, 2019, the Board of Supervisors adopted the plans and specifications for the PWB-1910 Cienega Road – Roadway Embankment Reconstruction – ER-32LO (426) & ER-32LO (427); found the projects are categorically exempt under CEQA Guidelines Sections 15301 and 15302; and authorized the advertisement for bids. This project is funded under the Federal Highway Administration (FHWA) Emergency Relief Permanent Restoration to reconstruct roadway embankment damaged from the 2017 winter storms. As those funds were not sufficient to complete the project, the project is funded with Measure G Funds as well. This project includes the reconstruction of the roadway embankment and the replacement of the pavement on Cienega Road at PM 13.92 and PM 14.08. On January 14, 2020, the contract had been awarded to Precision Grade Inc. in the amount of \$125,190.00. During pre-construction meeting, it was determined that due to additional slides that happened between completion of the original design and start of construction, there are more improvements that need to be done than what was shown on the original contract plans, hence the project plans needed to be revised. Following approval of the revised plans, it was determined that the new cost to re-construct both slide areas are

\$319,369.00 and \$351,966.00 respectively for a total of \$671,335.00. Meanwhile, there is a risk that additional slides could occur. On September 27, 2022, the Board of Supervisors approve and authorize a contract change order in the amount of \$546,145.00 for the Emergency Repair of Cienega Slides, PWB-1910 Cienega Road – Roadway Embankment Reconstruction – ER-32LO (426) & ER-32LO (427); and Authorize the Interim RMA Director to sign the change order documents. The construction contract work by Precision Grade Inc. is satisfactorily completed and is now on its final project closure process.

RESOLUTION OR ORDINANCE NEEDED FOR THIS ITEM:

No

CONTRACT NEEDED FOR THIS ITEM:

No

CONTRACT AND RFP HISTORY:

N/A

LAST CONTRACT AMOUNT OR N/A:

N/A

STATE IF THIS IS A NEW CONTRACT/ HOW MANY PAST AMENDED CONTRACTS/ OR N/A:

N/A

STRATEGIC PLAN GOALS: 1. Operational Development & Excellence

No

STRATEGIC PLAN GOALS: 2. Planning And Sustainable Growth

No

STRATEGIC PLAN GOALS: 3. Technology

No

STRATEGIC PLAN GOALS: 4. Community Engagement

Yes

STRATEGIC PLAN GOALS: 5. Health & Safe Community

Yes

BUDGETED:

Yes

BUDGET ADJUSTMENT NEEDED:

No

SOURCE OF FUNDING:

Non-general Fund

UNFUNDED MANDATE:

N/A

SBC BUDGET LINE ITEM NUMBER:

210.70.2020.1211.650.201

CURRENT FY COST:

\$670,000.00

STAFF RECOMMENDATION:

1. Acknowledge the completion of construction for the PWB-1910 Cienega Road – Roadway Embankment Reconstruction – ER-32LO (426) & ER-32LO (427); and
2. Authorize and direct the Resource Management Agency - Public Works Administrator to sign, record and file the Notice of Completion with the County Recorder's Office.

BOARD ACTION RESULTS:

Acknowledged the completion of construction per staff recommendation. (5/0 vote)

Authorized Public Works Administrator to sign, record and file Notice per staff recommendation. (5/0 vote)

ATTACHMENTS:

[Notice of Completion - PWB 1910](#)