



City Council Staff Report

Subject: Park Drive Pavement Rehabilitation Project – Notice of Completion

Date: October 22, 2024

Submitted By: Andrew Shaw, Associate Civil Engineer
David Mohlenbrok, Community Development Director

Department: Community Development

Recommendation:

Adopt a Resolution of the City Council of the City of Rocklin Accepting the Public Work Known as the Park Drive Pavement Rehabilitation Project (Project No. 50005), Approving the Notice of Completion, and Authorizing and Directing the Senior Engineer to Execute Said Notice on Behalf of the City.

Background:

The Park Drive Pavement Rehabilitation Project repaved Park Drive between Stanford Ranch Road and Sceptre Drive. On December 12, 2023, the City Council adopted Resolution No. 2023-209, awarding a construction contract to Central Valley Engineering and Asphalt, Inc. in the amount of \$1,643,677 with a 15% contingency (\$246,323) for a total construction budget of \$1,890,000.

The Engineering Division has completed final inspections and found the work to be complete and in accordance with the plans and specifications. The project is now ready for acceptance.

Fiscal Impact:

There is no direct fiscal impact associated with approving the Notice of Completion. The construction project came in under the approved budget utilizing a combination of federal Regional Surface Transportation Program (RSTP) Grant Funds (Fund 240) and SB325 Sales Tax Funds (Fund 210) for a total construction cost of \$1,791,128.67.

ATTACHMENTS:

- [1. Resolution](#)
- [2. Resolution Exhibit 1 \(Notice of Completion\) and Exhibit A \(Map\)](#)