



City Council Staff Report

Subject: Fire Station No. 24 & Fire Station No. 25 Security Notice of Completion

Date: April 9, 2024

Submitted By: Justin Nartker, Director of Public Services
Matt McClure, Public Services Manager

Department: Public Services

Recommendation:

Adopt a Resolution of the City Council of the City of Rocklin Accepting the Public Work Known as Fire Station No. 24 & Fire Station No. 25 Security, Approving the Notice of Completion Thereof, and Authorizing and Directing the Execution and Recordation of Said Notice on Behalf of the City (Swierstok Enterprise Inc. DBA Pro Builders).

Background:

On June 27, 2023, the City Council adopted Resolution No. 2023-103, the Fire Station No. 24 & Fire Station No. 25 Security project. This project was included in the Fiscal Year (FY) 2022/23 Annual Budget and consists of installing security fencing and gates to secure the property surrounding Fire Station No. 24 & Fire Station No. 25.

The City Council awarded the contract Swierstok Enterprise Inc. DBA Pro Builders in the amount of \$288,000 with a 15% contingency (\$43,200) for a total amount of \$331,200. One change order was issued, to add additional fencing, which increased the project amount \$38,829 (rounded), for a total project amount of \$326,829 (rounded) and the project was completed on February 16, 2024. Staff recommends the City Council accept the public work known as the Fire Station No. 24 & Fire Station No. 25 Security, accept the Notice of Completion, and Authorize and Direct the Execution and Recordation of the Notice of Completion on behalf of the City.

Fiscal Impact:

There is no direct fiscal impact associated with approving the Notice of Completion. The project was funded out of the General Fund (100).

ATTACHMENTS:

- [1. Resolution](#)