



City Council Staff Report

Subject: Springview Drive Pipe Replacement Project Notice of Completion

Date: August 22, 2023

Submitted By: Justin Nartker, Director of Public Services
Rick Lawrence, Public Services Manager

Department: Public Services

Recommendation:

Adopt a Resolution of the City Council of the City of Rocklin Accepting the Public Work Known as Springview Drive Pipe Replacement Project, Approving the Notice of Completion Thereof, and Authorizing and Directing the Execution and Recordation of Said Notice on Behalf of the City (Glissman Excavating, Inc.).

Background:

On November 8, 2022, the City Council adopted Resolution No. 2022-225, the Springview Drive Pipe Replacement Project. This project has been included in both the 2023-2027 Capital Improvement Plan (CIP) and the Fiscal Year (FY) 2022/23 Operating Budget. This project consisted of removing and replacing Corrugated Metal Pipe (CMP) to repair the drainage system on Springview Drive.

The City Council awarded the contract to Glissman Excavating, Inc. in the amount of \$304,148 (rounded) with a 30% contingency totaling \$91,244. On December 13, 2022, the City Council adopted Resolution No. 2022-251, increasing the project budget by the change order amount. One change order was issued which increase the project amount by \$11,697.27 for a total project amount of \$315,845. The project was completed on July 28, 2023. Staff recommends the City Council accept the public work known as the Springview Drive Pipe Replacement, accept the Notice of Completion, and Authorize and Direct the Execution and Recordation of the Notice of Completion on behalf of the City.

Fiscal Impact:

There is no direct fiscal impact associated with approving the Notice of Completion. The project was funded using the SB1 Road Maintenance and Rehabilitation Fund (SB1).

ATTACHMENTS:

[1. Resolution](#)