ROCKLIN
CALIFORNIA

City Council Staff Report

Subject: Northwest Rocklin Sewer Annexation Construction Notice of Completion

Date: February 14, 2023

Submitted By: Justin Nartker, Director of Public Services

Department: Public Services

Recommendation:
Adopt a Resolution of the City Council of the City of Rocklin Accepting the Public Work Known as Northwest Rocklin Sewer Annexation Construction, Approving the Notice of Completion Thereof, and Authorizing and Directing the Execution and Recordation of Said Notice on Behalf of the City (LaFleur Excavating, Inc.).

Background:
On September 13, 2022, by Resolution No. 2022-178, the Northwest Rocklin Sewer Annexation Construction project, was approved by the City Council, and is included in both the 2023-2027 Capital Improvement Plan (CIP) and Fiscal Year (FY) 2022/23 Operating Budget. This project consisted of upgrading the existing sewer line located on Atherton Drive to accommodate future development in the Northwest Rocklin Area.

The City Council awarded the contract to LaFleur Excavating, Inc. in the amount of $1,272,698 with a 15% contingency as provided by the Rocklin Municipal Code.

One balancing change order was issued, which decreased the project amount by fifty dollars ($50) for a total project amount of $1,272,648. The project was completed on December 1, 2022. Staff recommends the City Council accept the public work known as the Northwest Rocklin Sewer Annexation Construction, accept the Notice of Completion, and Authorize and Direct the Execution and Recordation of the Notice of Completion on behalf of the City.

Fiscal Impact:
There is no direct fiscal impact associated with approving the Notice of Completion. The project was funded using the existing funds available in the Whitney Ranch Truck Sewer Fund (306) and alternative funding that will be reimbursed as impact fees are received.

ATTACHMENTS:
1. Resolution - Northwest Rocklin Sewer NOC