



City of Plantation
City Council Chambers

Subject:

Agreement No. 040-20: Plantation Midtown bridge Improvement - PD&E Study and Design Services (Change Order No. 3)

Summary:

Requesting authorization and approval of the following:

Execute Change Order/Amendment No. 3 with Marlin Engineering, Inc for Agreement No. 040-20 Plantation Midtown Bridge Improvement - PD&E Study and Design Services for an amount of \$98,450.51 (see attached document for additional information).

Process payment(s) to Marlin Engineering, for additional services described in Change Order/Amendment No. 3 associated Agreement No. 040-20 Plantation Midtown Bridge Improvement - PD&E Study and Design Services.

Procurement:

On April 28, 2021, Consent Agenda Item No. 8, City Council approved the execution of an agreement between the City and Marlin Engineering, Inc for Plantation Midtown Bridge Improvement - PD&E Study and Design Services. Due to the aggregate value of the change order(s) associated with this project, City Council approval is required.

Change Order No. 1 (Summary)

- Additional survey to be conducted for a right turn as per FOOT comments
- Additional Geotechnical exploration for right turn as per FOOT comments
- Additional Roadway Design-geometry, plans, cross sections, MOT plans
 - Cost: \$34,997,80
 - This change order was approved administratively.

Change Order No. 2 (Summary)

- Bridge Aesthetics-PowerPoint and presentations to Midtown Board, Planning and Zoning and Commission

- Technical support for FOOT County Incentive Grant Program funding application
- Additional Roadway Design-widening to the south and relocating 1-595 ITS Box
 - Cost: \$19,940.65
 - Approved by City Council on February 26, 2025, Consent Agenda item No. 3

Change Order No. 3 (Summary)

- This Change Order is requested to address unforeseen stormwater permitting, safety revisions to implement aesthetic bridge design and lighting features, technology enhancements, Grant support and a time extension on the contract for permitting purposes.
 - Cost: \$98,450.51
 - Requires City Council consideration

Based on the foregoing information, Procurement and Engineering Departments requests authorization and approval of the following:

- Execute Change Order/Amendment No. 3 with Marlin Engineering, Inc for Agreement No. 040-20 Plantation Midtown Bridge Improvement - PD&E Study and Design Services for an amount of \$98,450.51 (see attached document for additional information).
- Process payment(s) to Marlin Engineering, Inc for additional services described in Change Order/Amendment No. 3 associated Agreement No. 040-20 Plantation Midtown Bridge Improvement - PD&E Study and Design Services.

Background:

On February 25, 2026 Marlin Engineering Inc submitted a request for change order # 3 in the amount of **\$98,450.51** in addition to **162** days to be added to the contract.

This Change Order is requested to address unforeseen stormwater permitting, safety revisions to implement aesthetic bridge design and lighting features, technology enhancements, Grant support and a time extension on the contract for permitting purposes.

Staff reviewed the justification letter provided by Marlin Engineering and supports the requested change order.

This item is now ready for City Council consideration.

Funding:

337-0000-552-6302

Amount:

\$98,450.51

Finance Director/Budget Manager Recommendation:

The Plantation Midtown Construction Fund has a total of \$671,067 available in the FY2026 Budget for the Midtown Bridge Improvements project.

Prepared By:

Charles Spencer

ATTACHMENTS:

[Department Memo- Change order 3.pdf](#)

[Change Order No. 2.pdf](#)

[Change Order No. 1.pdf](#)

[Original Executed Agreement.pdf](#)

[Plantation Midtown Bridge MARLIN Engineering Change Order Request 3 Signed_.pdf](#)